

**Baseline Project Schedule**  
 Ryan Park Improvements  
 John H. Ryan Park  
 Norwalk, CT

ID	Task Name	Duration	Start	Finish	November 21		January 11		March 1		April 21		June 11	
					11/12	12/3	12/24	1/14	2/4	2/25	3/18	4/8	4/29	5/20
1	<b>Task Order Award</b>	<b>0 days</b>	<b>Thu 12/14/17</b>	<b>Thu 12/14/17</b>										
2	<b>Pre-construction Activities</b>	<b>44 days</b>	<b>Thu 12/14/17</b>	<b>Fri 2/16/18</b>										
3	Notice of Award	1 day	Thu 12/14/17	Thu 12/14/17										
4	Notice to Proceed - Contract in Place	0 days	Fri 12/15/17	Fri 12/15/17										
5	Pre-Construction Meeting	0 days	Fri 12/22/17	Fri 12/22/17										
6	Permitting	20 days	Fri 12/15/17	Tue 1/16/18										
7	Insurance	2 days	Fri 12/15/17	Mon 12/18/17										
8	Submittal Preparation	10 days	Mon 12/18/17	Tue 1/2/18										
9	Submittal Review and Comment	15 days	Wed 1/3/18	Wed 1/24/18										
10	Submittal Revisions	5 days	Thu 1/25/18	Wed 1/31/18										
11	Submittal Review & Approval	10 days	Thu 2/1/18	Wed 2/14/18										
12	Pre-characterization Sampling/Boring	3 days	Tue 1/2/18	Thu 1/4/18										
13	Lab Analysis of Pre-Characterization Sampling/Prepare Profiles	10 days	Thu 1/4/18	Thu 1/18/18										
14	Disposal Facility Approval/PA Approval	21 days	Fri 1/19/18	Fri 2/16/18										
15	<b>Construction Activities - Remediation</b>	<b>53 days</b>	<b>Tue 2/20/18</b>	<b>Thu 5/3/18</b>										
16	Mobilization	5 days	Tue 2/20/18	Mon 2/26/18										
17	Install E&C Controls	1 day	Wed 2/21/18	Wed 2/21/18										
18	Secure Project Site/Temporary Fencing	3 days	Wed 2/21/18	Fri 2/23/18										
19	Install Decon Pad	1 day	Mon 2/26/18	Mon 2/26/18										
20	Site Demolition	5 days	Tue 2/27/18	Mon 3/5/18										
21	Site Clearing	5 days	Tue 2/27/18	Mon 3/5/18										
22	PCB Hotspot Excavation	40 days	Tue 3/6/18	Mon 4/30/18										
23	Confirmatory Sampling (By Others)	40 days	Tue 3/6/18	Mon 4/30/18										
24	PCB Soil Loadout	40 days	Wed 3/7/18	Tue 5/1/18										
25	RSR Excavation and Disposal	2 days	Fri 4/27/18	Mon 4/30/18										
26	RSR Excavation and Relocation	9 days	Tue 3/13/18	Fri 3/23/18										
27	Class B Backfill - Imported Fill	29 days	Mon 3/26/18	Thu 5/3/18										
28	Site Grading - To Subgrade	10 days	Fri 4/20/18	Thu 5/3/18										
29	<b>Construction Activities - Site Improvements</b>	<b>36 days</b>	<b>Fri 4/20/18</b>	<b>Mon 6/11/18</b>										
30	F&I Drainage Structures and Pipe	15 days	Fri 4/20/18	Thu 5/10/18										
31	F&I Water Line and Meter Pit	2 days	Fri 5/11/18	Mon 5/14/18										
32	F&I Electrical/Lighting	7 days	Fri 5/11/18	Mon 5/21/18										
33	F&I Curbing	2 days	Tue 5/22/18	Wed 5/23/18										
34	Fine Grade and Pave Parking Area	7 days	Thu 5/24/18	Mon 6/4/18										
35	Construct Stone Dust Path	5 days	Thu 5/24/18	Thu 5/31/18										
36	Construct Concrete Sidewalk	7 days	Fri 6/1/18	Mon 6/11/18										
37	F&I Fence and Guardrail	5 days	Fri 6/1/18	Thu 6/7/18										
38	F&I Topsoil and Seed	5 days	Fri 6/1/18	Thu 6/7/18										
39	<b>Close Out</b>	<b>5 days</b>	<b>Thu 6/7/18</b>	<b>Thu 6/14/18</b>										
40	Substantial Completion	0 days	Thu 6/7/18	Thu 6/7/18										
41	Site Clean Up	1 day	Fri 6/8/18	Fri 6/8/18										
42	Removal of E&S Controls	1 day	Mon 6/11/18	Mon 6/11/18										
43	Demobilization	3 days	Tue 6/12/18	Thu 6/14/18										
44	Final Completion	0 days	Thu 6/14/18	Thu 6/14/18										